

| PROJECT STATUS REPORT (UPDATED 9.13.2025) | | | | | | | |
|---|--|---|---|--|-------------------------|-------------------------|------------------------|
| | Project Name | Project Description | Awarded Contracts | Project Status | Anticipated Bid Letting | Early/Latest Start Date | Anticipated completion |
| #1 | 52C-5250-01 Rt 30 Phase I | Roadway Construction | Design Contract: Wilson & Co. | Project work begins 10/7/25 with initial work on box culverts. Grading contractor to start around 11/20/25. Contract time is 375 Calendar Days. Base Bid is \$4,001,313. | 6/12/2025 | 10/7/2025 | 10/16/2026 |
| | | Consists of: | Construction Contract: Ebert Construction | | | | |
| | | 235th ST, Hollingsworth RD to Dempsey RD | Construction Engineering: Pfefferkorn Engineering | | | | |
| #2 | 52C-5119-01, Tonganoxie Drive HRRR | Roadway Construction | Design Contract: MHS | Project tied with 52C-5242-01. Work began 5/27/25. Project has 140 Working Days. Project is 90% complete. Base Bid is \$767,777. | 3/19/2025 | 5/27/2025 | 11/1/2025 |
| | | Consists of: 2023 KDOT HRRR Improvements | Construction Contract: Lexeco, Inc. | | | | |
| | | Tonganoxie DR, 199th ST to Mitchell RD | Construction Engineering: Kaw Valley | | | | |
| #3 | 52C-5242-01, Tonganoxie Drive HRRR | Roadway Construction | Design Contract: SMH | Project tied with 52C-5119-01. Work began 5/27/25. Project has 140 Working Days. Project is 35% complete. Base Bid is \$1,687,218. | 3/19/2025 | 5/27/2025 | 11/1/2025 |
| | | Consists of: 2025 KDOT HRRR Improvements | Construction Contract: Lexeco, Inc. | | | | |
| | | Tonganoxie DR, 187th to 189th | Construction Engineering: Kaw Valley | | | | |
| #4 | Bridge K-19 | Bridge Replacement | Design Contract: Finney and Turnipseed | Contract signed 6/25/25. Notice to Proceed is anticipated for 11/17/25. Contract time is 166 Calendar Days, completion anticipated 5/1/26. Base bid is \$1,175,000. | 5/15/2025 | 7/14/25 to 11/17/25 | 5/1/2026 |
| | | Consists of: | Construction Contract: Dondlinger Construction | | | | |
| | | 179th ST, 0.5M South of US-73 HWY (over Salt Creek) | Construction Engineering: Finney and Turnipseed | | | | |
| #5 | 52C-5269-01, Bridge SH-54 | Bridge Replacement | Design Contract: Finney and Turnipseed | Project tied with SH-61. Contract signed 7/16/25. Notice to Proceed is anticipated for 12/15/25. Contract time is 234 Calendar Days. Combined construction cost bid is \$1,582,437. | 6/26/2025 | 9/2/25 to 12/15/2025 | 8/5/2026 |
| | | Consists of: | Construction Contract: Reece Construction | | | | |
| | | Golden RD, 1.1M East of 189th ST (over KS River Trib) | Construction Engineering: Finney and Turnipseed | | | | |
| #6 | 52C-5269-01, Bridge SH-61 | Bridge Replacement | Design Contract: Finney and Turnipseed | Project tied with SH-54. Contract signed 7/16/25. Notice to Proceed is anticipated for 12/15/25. Contract time is 234 Calendar Days. Combined construction cost bid is \$1,582,437. | 6/26/2025 | 9/2/25 to 12/15/2025 | 8/5/2026 |
| | | Consists of: | Construction Contract: Reece Construction | | | | |
| | | Golden RD, 0.01M East of 170th ST (over Unnamed Stream) | Construction Engineering: Finney and Turnipseed | | | | |
| #7 | Bridge A-07 | Bridge Replacement | Design Contract: MRJ Engineering | Project is Pre-Cast Slab on simple beam supports and H-Pile Abutment Bents. Plans due 9/30/25, currently acquiring south easement and reviewing utility conflicts. Inspection RFP due out 10/15/25. | 11/15/2025 | 12/15/25 to 2/15/26 | 4/15/2026 |
| | | Consists of: 25' x 26' Precast Slab Bridge on Steel | Construction Contract: TBD | | | | |
| | | Lecompton Road, 0.2M East of 235th Street | Construction Engineering: TBD | | | | |
| #8 | Bridge HP-51 | Bridge Replacement | Design Contract: MRJ Engineering | Project is CIP Slab on simple beam supports and H-Pile Abutment Bents.Plans due 12/15/25, review of utility and Easement needs to begin 11/1/25. Inspection RFP due out 1/15/26. | 2/15/2026 | 3/20/26 to 5/20/26 | 7/20/2026 |
| | | Consists of: 30'-6" x 60'-0" Steel Girder Bridge | Construction Contract: TBD | | | | |
| | | Jamison RD, 0.44M East of 187th Street | Construction Engineering: TBD | | | | |
| | Bridge SH-33 | Bridge Replacement | Design Contract: TBD | Potential to have designer complete this design along with R-50. Possibly package Inspection RFP for HP-51, SH-33, & R-50 since all are 2026 construction. | 4/15/2026 | 5/15/26 to 7/15/26 | 9/15/2026 |
| | | Consists of: | Construction Contract: TBD | | | | |
| | | 166th ST, 0.2M North of Cantrell RD (over Little Kaw Cr Trib) | Construction Engineering: TBD | | | | |
| | Bridge R-50 | Bridge Replacement | Design Contract: TBD | Potential to have designer complete this design along with SH-33. Possibly package Inspection RFP for HP-51, SH-33, & R-50 since all are 2026 construction. | 6/15/2026 | 7/15/26 to 9/15/26 | 11/15/2026 |
| | | Consists of: | Construction Contract: TBD | | | | |
| | | Loring RD, 0.1M East of 214th ST (over Nine Mile Creek) | Construction Engineering: TBD | | | | |
| | Rt 30 Phase II | Roadway Construction | Design Contract: Finney & Turnipseed | Easement descriptions delivered 9/9/25; Field Check plans requested by 9/23; Office Check plans and Acquisitions due 1/9/26. Utility relocations completed by 7/2/26. Inspection RFP due out 6/5/26. | 10/1/2026 | 11/16/26 to 2/1/27 | 4/10/2028 |
| | | Consists of: | Construction Contract: TBD | | | | |
| | | 235th Street, Dempsey RD to 4-H RD | Construction Engineering: TBD | | | | |
| | Rt 30 Phase III | Roadway Construction | Design Contract: TBD | Advertise for RFP for Design by 11/1/25. Complete field survey by 4/1/26, property acquisitions complete by 3/15/27, design completion by 5/1/27, utility relocations complete by 7/10/27. | 6/1/2027 | 7/28/28 to 10/7/2028 | 12/8/2029 |
| | | Consists of: | Construction Contract: TBD | | | | |
| | | 235th Street, 4-H RD to Springdale RD | Construction Engineering: TBD | | | | |