

PROJECT STATUS REPORT (UPDATED 11.13.2025)

	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
#1	52C-5250-01 Rt 30 Phase I	Roadway Construction	Design Contract: Wilson & Co.	Project work began 10/7/25 with initial work on box culverts and removal of tree debris. Project is currently 3% complete. Contract time is 375 Calendar Days. Base Bid is \$4,001,313.	6/12/2025	10/7/2025	10/16/2026
		Consists of:	Construction Contract: Ebert Construction				
		235th ST, Hollingsworth RD to Dempsey RD	Construction Engineering: Pfefferkorn Engineering				
#2	Bridge K-19	Bridge Replacement	Design Contract: Finney & Turnipseed	Notice to Procecd ssued 11/17/25. Contractor to begin work on 12/8/25. Contract time is 166 Calendar Days, completion anticipated 5/1/26. Base bid is \$1,175,000.	5/15/2025	7/14/25 to 11/17/25	5/1/2026
		Consists of:	Construction Contract: Dondlinger Construction				
		179th ST, 0.5M South of US-73 HWY (over Salt Creek)	Construction Engineering: Finney & Turnipseed				
#3	52C-5269-01, Bridge SH-54	Bridge Replacement	Design Contract: Finney & Turnipseed	Project tied with SH-61. Notice to Proceed to be issued 12/8/25. Contract time is 234 Calendar Days. Combined construction cost bid is \$1,582,437.	6/26/2025	9/2/25 to 12/15/2025	7/29/2026
		Consists of:	Construction Contract: Reece Construction				
		Golden RD, 1.1M East of 189th ST (over KS River Trib)	Construction Engineering: Finney & Turnipseed				
#4	52C-5269-01, Bridge SH-61	Bridge Replacement	Design Contract: Finney & Turnipseed	Contract signed 7/16/25. Notice to Proceed to be issued 12/8/25. Contract time is 234 Calendar Days. Combined construction cost bid is \$1,582,437.	6/26/2025	9/2/25 to 12/15/2025	7/29/2026
		Consists of:	Construction Contract: Reece Construction				
		Golden RD, 0.01M East of 170th ST (over Unnamed Stream)	Construction Engineering: Finney & Turnipseed				
#5	Bridge A-07	Bridge Replacement	Design Contract: MRJ Engineering	Final Plans rec'd 11/10/25, acquiring south easement. No known utility conflicts. Inspection RFP due out 12/1/25. Work must be done by 5/30/26. 45-day construction period with start date TBD.	12/16/2025	2/16/26 to 4/15/26	5/30/2026
		Consists of: 25' x 26' Precast Slab Bridge on Steel	Construction Contract: TBD				
		Lecompton Road, 0.2M East of 235th Street	Construction Engineering: TBD				
#6	Bridge HP-51	Bridge Replacement	Design Contract: MRJ Engineering	Project is CIP Slab on simple beam supports and H-Pile Abutment Bents.Plans due 12/15/25, review of utility and easement needs underway. Inspection RFP due out 1/15/26.	2/15/2026	3/20/26 to 5/20/26	8/20/2026
		Consists of: 30'-6" x 60'-0" Steel Girder Bridge	Construction Contract: TBD				
		Jamison RD, 0.44M East of 187th Street	Construction Engineering: TBD				
#7	Bridge SH-33	Bridge Replacement	Design Contract: TBD	Potential to have designer complete this design along with R-50. Possibly package Inspection RFP for HP-51, SH-33, & R-50 since all are 2026 construction.	4/15/2026	5/15/26 to 7/15/26	9/15/2026
		Consists of:	Construction Contract: TBD				
		166th ST, 0.2M North of Cantrell RD (over Little Kaw Cr Trib)	Construction Engineering: TBD				
#8	Bridge R-50	Bridge Replacement	Design Contract: TBD	Potential to have designer complete this design along with SH-33. Possibly package Inspection RFP for HP-51, SH-33, & R-50 since all are 2026 construction.	6/15/2026	7/15/26 to 9/15/26	11/15/2026
		Consists of:	Construction Contract: TBD				
		Loring RD, 0.1M East of 214th ST (over Nine Mile Creek)	Construction Engineering: TBD				
#9	Bridge T-50	Bridge Replacement	Design Contract: Finney & Turnipseed	Contract signed 9/17/25. Field Check Plans due 12/29/25; Easement Exhibits due 2/13/26; Office Check Plans due 5/15/26; Final Plans due 6/18/26; Project will require 135 Calendar Days.	7/23/2026	9/23/26 to 11/23/26	4/7/2027
		Consists of: 32' bridge HL-93 Loading	Construction Contract: TBD				
		Parallel RD, 0.1M West of 219th ST (over Tonganoxie Creek)	Construction Engineering: Finney & Turnipseed				
#10	Bridge T-31	Bridge Replacement	Design Contract: MRJ Engineering	Project is CIP Slab on simple beam supports and H-Pile Abutment Bents.Plans anticipated 4/15/26, review of utility and easement needs to follow plan submittal. Inspection RFP due out 4/18/26.	6/23/2026	8/10/26 to 10/10/26	11/30/2026
		Consists of: 25'-6" x 30' Precast Slab Bridge on Steel	Construction Contract: TBD				
		Fairmount RD, 0.1M East of 219th Street	Construction Engineering: TBD				
	Rt 30 Phase II	Roadway Construction	Design Contract: Finney & Turnipseed	Easement appraisals rec'd 11/13/25; Office Check plans due 3/3/26; and Acquisitions due 1/9/26. Utility relocations completed by 7/2/26. Inspection RFP due out 7/5/26.	8/4/2026	9/7/26 to 10/12/26	11/20/2027
		Consists of:	Construction Contract: TBD				
		235th Street, Dempsey RD to 4-H RD	Construction Engineering: TBD				
	Rt 30 Phase III	Roadway Construction	Design Contract: TBD	Design RFPs rec'd11/13/25. Consultant selection by 12/13/26; complete field survey by 5/1/26, property acquisitions complete by 3/15/27, design completion by 5/1/27, utility relocations complete by 7/10/27.	6/1/2027	9/7/27 to 10/12/27	11/20/2028
		Consists of:	Construction Contract: TBD				
		235th Street, 4-H RD to Springdale RD	Construction Engineering: TBD				