

PROJECT STATUS REPORT (UPDATED 7.28.2026)							
	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
#1	52C-5250-01 Rt 30 Phase I	Roadway Construction	Design Contract: Wilson & Co.	NTP issued 9/24/25. Contractor began 10/7/25. Project is 55% complete. Contract time is 391 Calendar Days. Base Bid is \$4,001,313.	6/12/2025	10/7/2025	10/19/2026
		Consists of:	Construction Contract: Ebert Construction				
		235th ST, Hollingsworth RD to Dempsey RD	Construction Engineering: Pfefferkorn Engineering				
#2	52C-5269-01, Bridge SH-54	Bridge Replacement	Design Contract: Finney & Turnipseed	Project tied with SH-61. NTP issued 12/11/25. Project is currently 93% complete. Contract time is 234 Calendar Days. Combined construction cost bid is \$1,582,437. Contractor will complete SH-61 first.	6/26/2025	9/2/25 to 12/15/2025	8/20/2026
		Consists of:	Construction Contract: Reece Construction				
		Golden RD, 1.1M East of 189th ST (over KS River Trib)	Construction Engineering: Finney & Turnipseed				
#3	52C-5269-01, Bridge SH-61	Bridge Replacement	Design Contract: Finney & Turnipseed	Project tied with SH-54. NTP issued 12/11/25. Project is currently 93% complete. Contract time is 234 Calendar Days. Combined construction cost bid is \$1,582,437. Contractor will complete SH-61 first.	6/26/2025	9/2/25 to 12/15/2025	8/30/2026
		Consists of:	Construction Contract: Reece Construction				
		Golden RD, 0.01M East of 170th ST (over Unnamed Stream)	Construction Engineering: Finney & Turnipseed				
#4	Bridge HP-51	Bridge Replacement	Design Contract: MRJ Engineering	Project tied to T-31. Concrete deck on simple steel beam supports and H-Pile Abutments. Bridge widening all to the south. Utility clear except ATT who needs a call 4 days before start. No easements needed.	3/17/2026	6/15/2026	9/11/2026
		Consists of: 30'-6" x 60'-0" Steel Girder w/ PCC Cast Deck	Construction Contract: Norfolk Contracting, Inc.				
		Jamison RD, 0.44M East of 187th Street	Construction Engineering: Atlas Land Consulting				
#5	Bridge SH-33	Bridge Replacement	Design Contract: TBD	Scheduled for 2027 CIP. No design contract at this time.	4/15/2027	5/15/27 to 7/15/27	9/15/2027
		Consists of:	Construction Contract: TBD				
		166th ST, 0.2M North of Cantrell RD (over Little Kaw Cr Trib)	Construction Engineering: TBD				
#6	Bridge R-50	Bridge Replacement	Design Contract: TBD	Scheduled for 2028 CIP. No design contract at this time.	1/15/2028	2/15/28 to 5/15/28	11/15/2028
		Consists of: Exist 40-50-40 Haunch Slab	Construction Contract: TBD				
		Loring RD, 0.1M East of 214th ST (over Nine Mile Creek)	Construction Engineering: TBD				
#7	Bridge T-50	Bridge Replacement	Design Contract: Finney & Turnipseed	Office Check Plans rec'd 7/13/26. Final Plans due 9/13/26. Project will require 135 Calendar Days. Still need easements and fence relocate payments.	12/17/2026	1/18/26 to 3/15/27	7/28/2027
		Consists of: 32' bridge HL-93 Loading	Construction Contract: TBD				
		Parallel RD, 0.1M West of 219th ST (over Tonganoxie Creek)	Construction Engineering: Finney & Turnipseed				
#8	Bridge T-31	Bridge Replacement	Design Contract: MRJ Engineering	Project tied to HP-51. Precast deck on simple steel beam supports and H-Pile Abutments.	3/17/2026	7/21/2026	9/21/2026
		Consists of: 25'-6" x 30' Steel Girder w/ Precast PCC Deck	Construction Contract: Norfolk Contracting, Inc.				
		Fairmount RD, 0.1M East of 219th Street	Construction Engineering: Atlas Land Consulting				
#9	Rt 30 Phase 3A	Roadway Construction	Design Contract: Finney & Turnipseed	Dempsey to 4H Road. Project combined with Phase 3B, 4H Road to K-92. Office Check due 6/1/26, Utility Relocation 2nd Meeting 5/21/26, All non condemnation easements acquired. Condemnation hearings by 10/5/26.	12/18/2026	2/15/27 to 4/15/27	11/20/2028
		Consists of:	Construction Contract: TBD				
		235th Street, Dempsey RD to 4-H RD	Construction Engineering: TBD				
#10	Rt 30 Phase 3B	Roadway Construction	Design Contract: SMH Consultants	4H Road to K-92. Project tied with Phase 3A, Dempsey to 4H road. Field Check rec'd 6/9/26. Acquisition docs due 7/10/26, not rec'd as of 7/28, full completion expected 11/1/26. Final Plans due 10/23/26.	12/18/2026	2/15/27 to 4/15/27	11/20/2028
		Consists of:	Construction Contract: TBD				
		235th Street, 4-H RD to Springdale K-92 Highway	Construction Engineering: TBD				