

**PROJECT STATUS REPORT (UPDATED 2.25.2026)**

|     | Project Name                 | Project Description   | Awarded Contracts                                 | Project Status  | Anticipated Bid Letting | Early/Latest Start Date | Anticipated completion |
|-----|------------------------------|---|---|---|-------------------------|-------------------------|------------------------|
| #1  | 52C-5250-01<br>Rt 30 Phase I | Roadway Construction  | Design Contract: Wilson & Co.                     | NTP issued 9/24/25. Contractor began 10/7/25. Project is 20% complete. Contract time is 375 Calendar Days. Base Bid is \$4,001,313.   | 6/12/2025               | 10/7/2025               | 10/3/2026              |
|     |                              | Consists of:  | Construction Contract: Ebert Construction         |   |                         |                         |                        |
|     |                              | 235th ST, Hollingsworth RD to Dempsey RD                      | Construction Engineering: Pfefferkorn Engineering |   |                         |                         |                        |
| #2  | Bridge K-19                  | Bridge Replacement  | Design Contract: Finney & Turnipseed              | NTP issued 11/17/25. Contractor began work on 12/1/25. Project is 32% complete. Contract time is 166 Calendar Days, completion required 5/1/26. Base bid is \$1,175,000.                                      | 5/15/2025               | 7/14/25 to 11/17/25     | 5/1/2026               |
|     |                              | Consists of:  | Construction Contract: Dondlinger Construction    |   |                         |                         |                        |
|     |                              | 179th ST, 0.5M South of US-73 HWY (over Salt Creek)           | Construction Engineering: Finney & Turnipseed     |   |                         |                         |                        |
| #3  | 52C-5269-01,<br>Bridge SH-54 | Bridge Replacement  | Design Contract: Finney & Turnipseed              | Project tied with SH-61. NTP issued 12/11/25. Project is currently 0% complete. Contract time is 234 Calendar Days. Combined construction cost bid is \$1,582,437. Contractor will complete SH-61 first.      | 6/26/2025               | 9/2/25 to 12/15/2025    | 8/1/2026               |
|     |                              | Consists of:  | Construction Contract: Reece Construction         |   |                         |                         |                        |
|     |                              | Golden RD, 1.1M East of 189th ST (over KS River Trib)         | Construction Engineering: Finney & Turnipseed     |   |                         |                         |                        |
| #4  | 52C-5269-01,<br>Bridge SH-61 | Bridge Replacement  | Design Contract: Finney & Turnipseed              | Project tied with SH-54. NTP issued 12/11/25. Project is currently 10% complete. Contract time is 234 Calendar Days. Combined construction cost bid is \$1,582,437. Contractor will complete SH-61 first.     | 6/26/2025               | 9/2/25 to 12/15/2025    | 8/1/2026               |
|     |                              | Consists of:  | Construction Contract: Reece Construction         |   |                         |                         |                        |
|     |                              | Golden RD, 0.01M East of 170th ST (over Unnamed Stream)       | Construction Engineering: Finney & Turnipseed     |   |                         |                         |                        |
| #5  | Bridge A-07                  | Bridge Replacement  | Design Contract: MRJ Engineering                  | Bid was \$226,469. Easement acquired. No known utility conflicts. Contractor intends begin work in the month of March. Construction Engineer shall perform service on A-07 as well as HP-51 and T-31 bridges. | 12/16/2025              | 2/16/26 to 4/15/26      | 5/30/2026              |
|     |                              | Consists of: 25'-6" x 30' Steel Girder w/ Precast PCC Deck    | Construction Contract: Norfolk Contracting, Inc.  |   |                         |                         |                        |
|     |                              | Lecompton Road, 0.2M East of 235th Street                     | Construction Engineering: Atlas Land Consulting   |   |                         |                         |                        |
| #6  | Bridge HP-51                 | Bridge Replacement  | Design Contract: MRJ Engineering                  | Project tied to T-31. Concrete deck on simple steel beam supports and H-Pile Abutments. Bridge widening all to the south. Review of utility and easement needs underway. Inspection RFP opens 1/29/26.        | 3/17/2026               | 5/18/2026               | 11/15/2026             |
|     |                              | Consists of: 30'-6" x 60'-0" Steel Girder w/ PCC Cast Deck    | Construction Contract: TBD                        |   |                         |                         |                        |
|     |                              | Jamison RD, 0.44M East of 187th Street                        | Construction Engineering: Atlas Land Consulting   |   |                         |                         |                        |
| #7  | Bridge SH-33                 | Bridge Replacement  | Design Contract: TBD                              | Potential to have designer complete this design along with R-50. Possibly package Inspection RFP for HP-51, SH-33, & R-50 since all are 2026 construction.  | 4/15/2026               | 5/15/26 to 7/15/26      | 9/15/2026              |
|     |                              | Consists of:  | Construction Contract: TBD                        |   |                         |                         |                        |
|     |                              | 166th ST, 0.2M North of Cantrell RD (over Little Kaw Cr Trib) | Construction Engineering: TBD                     |   |                         |                         |                        |
| #8  | Bridge R-50                  | Bridge Replacement  | Design Contract: TBD                              | Scheduled for 2028 CIP. No design contract at this time.  | 1/15/2028               | 2/15/28 to 5/15/28      | 11/15/2028             |
|     |                              | Consists of: Exist 40-50-40 Haunch Slab                       | Construction Contract: TBD                        |   |                         |                         |                        |
|     |                              | Loring RD, 0.1M East of 214th ST (over Nine Mile Creek)       | Construction Engineering: TBD                     |   |                         |                         |                        |
| #9  | Bridge T-50                  | Bridge Replacement  | Design Contract: Finney & Turnipseed              | FC and RW docs deadlines were 12/29 & 2/13. Office Check Plans due 5/15/26; Final Plans due 6/18/26; Project will require 135 Calendar Days. Project schedule will possibly move to 9/23 letting.             | 7/23/2026               | 9/23/26 to 11/23/26     | 4/7/2027               |
|     |                              | Consists of: 32' bridge HL-93 Loading                         | Construction Contract: TBD                        |   |                         |                         |                        |
|     |                              | Parallel RD, 0.1M West of 219th ST (over Tonganoxie Creek)    | Construction Engineering: Finney & Turnipseed     |   |                         |                         |                        |
| #10 | Bridge T-31                  | Bridge Replacement  | Design Contract: MRJ Engineering                  | Project tied to HP-51. Precast deck on simple steel beam supports and H-Pile Abutments. Review of utility and easements needs undersay. Inspection RFP of combined A-07, HP-51, T-31 opens 1/29/26.           | 3/17/2026               | 5/18/2026               | 11/15/2026             |
|     |                              | Consists of: 25'-6" x 30' Steel Girder w/ Precast PCC Deck    | Construction Contract: TBD                        |   |                         |                         |                        |
|     |                              | Fairmount RD, 0.1M East of 219th Street                       | Construction Engineering: Atlas Land Consulting   |   |                         |                         |                        |
|     | Rt 30 Phase II               | Roadway Construction  | Design Contract: Finney & Turnipseed              | Federal funding rec'd in February, 2026. Project will be combined with future 235th segment to K-92. Utility Reloation Meeting 3/21/26, Acquisitions in process, anticipated completion 7/1/26.               | 12/18/2026              | 2/15/27 to 4/15/27      | 11/20/2028             |
|     |                              | Consists of:  | Construction Contract: TBD                        |   |                         |                         |                        |
|     |                              | 235th Street, Dempsey RD to 4-H RD                            | Construction Engineering: TBD                     |   |                         |                         |                        |
|     | Rt 30 Phase III              | Roadway Construction  | Design Contract: SMH Consultants                  | Federal funding rec'd in February, 2026. Project tied with Dempsey to 4H Road. Next delivery is Concept Plans 4/1/26, Acquisition docs 7/10/26. Final Plans due 10/23/26.                                     | 12/18/2026              | 2/15/27 to 4/15/27      | 11/20/2028             |
|     |                              | Consists of:  | Construction Contract: TBD                        |   |                         |                         |                        |
|     |                              | 235th Street, 4-H RD to Springdale RD                         | Construction Engineering: TBD                     |   |                         |                         |                        |