

PROJECT STATUS REPORT (UPDATED 03.08.2023)

	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
	Bridge E-48	Bridge Replacement Consists of: 255th ST, north of K-192 HWY (over Dawson Creek)	Design Contract: Finney and Turnipseed Construction Contract: TBD Construction Engineering: Finney and Turnipseed	KDOT Local Bridge Program grant awarded of \$150,000.00. Contract with KDOT has been approved. The survey work and right-of-way is complete.	2023	2023	2023
	Bridge HP-36	Bridge Replacement Consists of: 187th ST, south of Stranger RD (over Murray Creek)	Design Contract: Finney and Turnipseed Construction Contract: TBD Construction Engineering: Finney and Turnipseed	The contract for design was executed. The site survey has been completed and the plans should be available for review in the coming weeks.	2023	2023	2023
	Bridge ST-100	Bridge Replacement Consists of: Fairmount RD, east of 179th ST (over Little Stranger)	Design Contract: Finney and Turnipseed Construction Contract: TBD Construction Engineering: Finney and Turnipseed	KDOT Off System Bridge Grant awarded (80/20 State/Local Cost Share) Contract coordination underway with KDOT. Secured for March KDOT letting. May - October, 2023 Construction Phase.	2023	2023	2023
	Tonganoxie Road	Roadway Construction Consists of: Tonganoxie DR, 199th ST to Mitchell RD	Design Contract: MHS Construction Contract: TBD Construction Engineering: MHS	90/10 State and Local Cost Share Grant awarded. KDOT has a September letting Field check meeting was completed with KDOT. Office Check plan submittal scheduled April, 2023.	2023	2024	2024
	Culvert A-66	Culvert Replacement Consists of: Replacement of Culvert A-66 McIntyre RD, east of 259th ST	Design Contract: MHS Construction Contract: N/A (LVCO Staff) Construction Engineering: N/A	Design 40% complete. Anticipate easement procurement June, 2023. County Staff to commence construction Fall, 2023.	N/A	2023	2023
	Culvert HP-29	Culvert Replacement Consists of: Replacement of Culvert HP-29 Eisenhower RD, east of Bauserman RD	Design Contract: MHS Construction Contract: TBD Construction Engineering: MHS	Design 40% complete. Anticipate easement procurement June, 2023. Bid Letting anticipated September, 2023.	2023	2023	2023
	Culvert HP-30	Culvert Replacement Consists of: Replacement of Culvert HP-30 Eisenhower RD, west of 179th ST	Design Contract: MHS Construction Contract: TBD Construction Engineering: MHS	Design 40% complete. Anticipate easement procurement June, 2023. Bid	2023	2023	2023
	Culvert K-37	Culvert Replacement Consists of: Replacement of Culvert K-37 Logan RD, west of 187th ST	Design Contract: MHS Construction Contract: TBD Construction Engineering: MHS	Design 40% complete. Anticipate easement procurement June, 2023. Bid Letting anticipated September, 2023.	2023	2023	2023
	Culvert K-5	Culvert Replacement Consists of: Replacement of Culvert K-5 Happy Hollow RD, west of Seven Sisters RD	Design Contract: MHS Construction Contract: N/A (LVCO Staff) Construction Engineering: N/A	Design 40% complete. Anticipate easement procurement June, 2023. County Staff to commence construction Fall, 2023.	N/A	2023	2023
	Culvert R-24	Culvert Replacement Consists of: Replacement of Culvert R-24 Cantrell RD, east of 246th ST	Design Contract: MHS Construction Contract: N/A (LVCO Staff) Construction Engineering: N/A	Design 40% complete. Anticipate easement procurement June, 2023. County Staff to commence construction Fall, 2023.	N/A	2023	2023
	Culvert ST-56	Culvert Replacement Consists of: Replacement of Culvert ST-56 Honey Creek RD, west of 198th ST	Design Contract: MHS Construction Contract: N/A (LVCO Staff) Construction Engineering: N/A	Design 40% complete. Anticipate easement procurement June, 2023. County Staff to commence construction Fall, 2023.	N/A	2023	2023
	Regional Transportation Study	Study Consists of: Transportation Priority Study	Design Contract: Kimley Horn Construction Contract: N/A Construction Engineering: N/A			2023	
	Bridge A-49	Bridge Replacement Consists of: 211th ST, north of Dempsey RD (over Unnamed Trib)	Design Contract: Benesch Construction Contract: TBD Construction Engineering: TBD	Plans are complete. Right of way and easement exhibits have been sent to property owners for easement acquisition. Utility coordination underway by designers.	2024	Spring 2024	2024
	Bridge A-60	Bridge Replacement Consists of: 215th ST, north of Ida RD (over Brush Creek)	Design Contract: TBD Construction Contract: TBD Construction Engineering: TBD			2024	
	Bridge ST-26	Bridge Replacement Consists of: Fairmount RD, east of 175th ST (over Little Stranger)	Design Contract: Finney and Turnipseed Construction Contract: TBD Construction Engineering: Finney and Turnipseed	Design plans are nearly completed. Contacted property owners.	2023	2023	2024
	Bridge T-34	Bridge Replacement Consists of: 219th St, South of Kissinger	Design Contract: Benesch Construction Contract: TBD Construction Engineering: TBD	Project was cleared for utilities. All easements have been acquired and the project is ready for future construction letting.	2024	Spring 2024	2024
	Rt 30 Phase I	Roadway Construction Consists of: 235th ST, Hollingsworth RD to Dempsey RD	Design Contract: Wilson & Co. Construction Contract: TBD Construction Engineering: TBD	Right of way acquisition has been completed. Anticipated utility relocations in 2022.	2022	Spring 2023	2024

	Culvert A-6	Culvert Replacement	Design Contract: MHS	Design 20% complete. Anticipate easement procurement September, 2023. County Staff to commence construction in Spring/Summer, 2024.	N/A	2024	2024
		Consists of:	Construction Contract: N/A (LVCO Staff)				
		231st St, north of Lecompton RD	Construction Engineering: N/A				
	Culvert E-UM4	Culvert Replacement	Design Contract: MHS	Design 20% complete. Anticipate easement procurement September, 2023. County Staff to commence construction in Spring/Summer, 2024.	N/A	2024	2024
		Consists of:	Construction Contract: N/A (LVCO Staff)				
		231st ST, north of Shawnee RD	Construction Engineering: N/A				
	Culvert K-17	Culvert Replacement	Design Contract: MHS	Design 20% complete. Anticipate easement procurement September, 2023. County Staff to commence construction in Spring/Summer, 2024.	N/A	2024	2024
		Consists of:	Construction Contract: N/A (LVCO Staff)				
		167th ST, north of Santa Fe Trail RD	Construction Engineering: N/A				
	Culvert K-46	Culvert Replacement	Design Contract: MHS	Design 20% complete. Anticipate easement procurement September, 2023. County Staff to commence construction in Spring/Summer, 2024.	N/A	2024	2024
		Consists of:	Construction Contract: N/A (LVCO Staff)				
		Mt. Olivet RD, west of 175th St.	Construction Engineering: N/A				
	Culvert SH-63	Bridge Replacement	Design Contract: MHS	Design 20% complete. Anticipate easement procurement September, 2023. Bid Letting anticipated Spring, 2024.	2024	2024	2024
		Consists of:	Construction Contract: TBD				
		Golden RD, west of 161st ST	Construction Engineering: MHS				
	Culvert ST-59	Culvert Replacement	Design Contract: MHS	Design 20% complete. Anticipate easement procurement September, 2023. Bid Letting anticipated Spring, 2024.	2024	2024	2024
		Consists of:	Construction Contract: TBD				
		206th ST, north of Hemphill RD	Construction Engineering: MHS				
	Culvert ST-60	Culvert Replacement	Design Contract: MHS	Design 20% complete. Anticipate easement procurement September, 2023. Bid Letting anticipated Spring, 2024.	2024	2024	2024
		Consists of:	Construction Contract: TBD				
		206th ST, south of Douglas RD	Construction Engineering: MHS				
	Safe Street for All Safety Plan Grant	Roadway Construction	Design Contract: TBD			2024	
		Consists of:	Construction Contract: TBD				
			Construction Engineering: TBD				
	Bridge K-19	Bridge Replacement	Design Contract: Finney and Turnipseed	The contract for design was executed.	2024	2025	2025
		Consists of:	Construction Contract: TBD				
		179th ST, south of US-73 HWY (over Salt Creek)	Construction Engineering: Finney and Turnipseed				
	155th Street	Roadway Construction	Design Contract: TBD			2025	
		Consists of:	Construction Contract: TBD				
		State Ave to	Construction Engineering: TBD				
	Bridge SH-54	Bridge Replacement	Design Contract: TBD			2026	
		Consists of:	Construction Contract: TBD				
		Golden RD, east of 189th ST (over KS River Trib)	Construction Engineering: TBD				
	Bridge SH-61	Bridge Replacement	Design Contract: TBD			2026	
		Consists of:	Construction Contract: TBD				
		Golden RD, east of 170th ST (over Unnamed Stream)	Construction Engineering: TBD				
	Rt 30 Phase II	Roadway Construction	Design Contract: TBD			2026	
		Consists of:	Construction Contract: TBD				
		235th Street, Dempsey RD to 4-H RD	Construction Engineering: TBD				
	Bridge HP-51	Bridge Replacement	Design Contract: TBD			2027	
		Consists of:	Construction Contract: TBD				
		183rd ST, Jamison Rd	Construction Engineering: TBD				
	Bridge SH-33	Bridge Replacement	Design Contract: TBD			2027	
		Consists of:	Construction Contract: TBD				
		166th ST, north of Cantrell RD (over Little Kaw Cr Trib)	Construction Engineering: TBD				
	Rt 30 Phase III	Roadway Construction	Design Contract: TBD			2027	
		Consists of:	Construction Contract: TBD				
		235th Street, 4-H RD to Springdale RD	Construction Engineering: TBD				
	Bridge R-50	Bridge Replacement	Design Contract: TBD			2028	
		Consists of:	Construction Contract: TBD				
		Loring RD, west of 214th ST (over Nine Mile Creek)	Construction Engineering: TBD				
	1 Roadway Improvement Project	Roadway Construction	Design Contract: TBD			2028	
		Consists of:	Construction Contract: TBD				
			Construction Engineering: TBD				