

PROJECT STATUS REPORT (UPDATED 08.12.2024)

	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
#1	Bridge A-49	Bridge Replacement	Design Contract: Benesch	NTP issued 6/24/24. Construction underway with contract completion required by 10/21/24.	2/29/2024	6/24/2024	10/21/2024
		Consists of:	Construction Contract: Ebert Construction				
		211th ST, 0.2M North of Dempsey RD (over Unnamed Trib)	Construction Engineering: Finney & Turnipseed				
#2	Bridge HP-36	Bridge Replacement	Design Contract: Finney and Turnipseed	Final utility relocation is on-going. Notice to Proceed issued 8/26/24. Contract completion required by 12/25/24.	6/4/2024	8/26/2024	12/25/2024
		Consists of:	Construction Contract: Ebert Construction				
		187th ST, 0.04M South of Stranger RD (over Murray Creek)	Construction Engineering: Finney and Turnipseed				
#3	Bridge ST-26	Bridge Replacement	Design Contract: Finney and Turnipseed	Easements acquired, utility relocation coordination is on-going by Engineer. Final Plans received 6/21/24. Anticipate November, 2024 construction start with completion by 4/1/25.	9/10/2024	11/12/2024	4/1/2025
		Consists of:	Construction Contract: TBD				
		Fairmount RD, 0.3M East of 175th ST (over Little Stranger)	Construction Engineering: Finney and Turnipseed				
#4	Bridge T-34	Bridge Replacement	Design Contract: Benesch	NTP issued 6/24/24. Construction is approximately 85% complete. Contract completion required by 10/21/24.	2/29/2024	6/24/2024	10/21/2024
		Consists of:	Construction Contract: Ebert Construction				
		219th ST, 0.3M South of Kissinger RD	Construction Engineering: Finney & Turnipseed				
#5	Culvert ST-59	Culvert Replacement	Design Contract: MHS	NTP issued 12/4/23. Actual road closure and construction began 4/15/24. Project is 95% complete. Contract completion required by 8/18/24.	10/26/2023	4/15/2024	8/18/2024
		Consists of:	Construction Contract: Kaaz Construction				
		206th ST, 0.25M North of Hemphill RD	Construction Engineering: Benesch				
#6	Culvert ST-60	Culvert Replacement	Design Contract: MHS	NTP issued 12/4/23. Actual road closure and construction began 4/15/24. Project is 85% complete. Contract completion required by 8/18/24.	10/26/2023	4/15/2024	8/18/2024
		Consists of:	Construction Contract: Kaaz Construction				
		206th ST, 0.05M South of Douglas RD	Construction Engineering: Benesch				
#7	Culvert HP-29	Culvert Replacement	Design Contract: MHS	Easements acquired and utilities relocated. Pre Construction meeting to be held 8/12/24. Notice to Proceed anticipated 8/16/24. Contract completion required by 2/24/25.	2/27/2024	8/16/2024	2/24/2025
		Consists of: Replacement of Culvert HP-29	Construction Contract: MegaKC				
		Eisenhower RD, 0.4M West of 179th ST	Construction Engineering: Benesch				
#8	Culvert HP-30	Culvert Replacement	Design Contract: MHS	Easements acquired and utilities relocated. Pre Construction meeting to be held 8/12/24. Notice to Proceed anticipated 8/16/24. Contract completion required by 2/24/25.	2/27/2024	8/16/2024	2/24/2025
		Consists of: Replacement of Culvert HP-30	Construction Contract: MegaKC				
		Eisenhower RD, 0.1M West of 179th ST	Construction Engineering: Benesch				
#9	Culvert SH-63	Bridge Replacement	Design Contract: MHS	Easements acquired and utilities relocated. Pre Construction meeting to be held 8/12/24. Notice to Proceed anticipated 8/16/24. Contract completion required by 2/24/25.	2/27/2024	8/16/2024	2/24/2025
		Consists of:	Construction Contract: MegaKC				
		Golden RD, 0.04M Southwest of 161st ST	Construction Engineering: Benesch				
#10	52C-5250-01 Rt 30 Phase I	Roadway Construction	Design Contract: Wilson & Co.	Easements acquired and all utilities relocated except Brightspeed; anticipated complete 9/15/24. Kansas Historical Society performing site investigation on one adjacent parcel. Engineer is revising plans to comply with KDOT specifications. Bid Letting scheduled for 12/15/24.	12/15/2024	2/15/2025	12/15/2025
		Consists of:	Construction Contract: TBD				
		235th ST, Hollingsworth RD to Dempsey RD	Construction Engineering: TBD				
#11	52C-5119-01, Tonganoxie Road (199th to Mitchell)	Roadway Construction	Design Contract: MHS	90/10 State and Local Cost Share Grant awarded. Easements acquired and utilities relocated. Final PSE plan submittal to KDOT by 9/1/24. Project will be tied with 52C-5242-01 for combined letting 3/15/2024. Anticipate completion by 12/1/25.	3/15/25	5/1/2025	12/1/2025
		Consists of: 2023 KDOT HRRR Improvements	Construction Contract: TBD				
		Tonganoxie DR, 199th ST to Mitchell RD	Construction Engineering: TBD				
#12	52C-5242-01, Tonganoxie Road (187th to 189th)	Roadway Construction	Design Contract: SMH	90/10 State and Local Cost Share Grant awarded. Easement acquisition is 70% complete, utility relocations progressing. KDOT has a 2/15/25 letting but will probably move to 3/15/25 due to acquisitions. Final PSE plan submittal to KDOT by 9/1/24. Project tied letting with 52C-5119-01.	3/15/25	5/1/2025	12/1/2025
		Consists of: 2025 KDOT HRRR Improvements	Construction Contract: TBD				
		Tonganoxie DR, 187th to 189th	Construction Engineering: TBD				
#13	SS4A Comprehensive Safety Plan	Study	Design Contract: Kimley Horn	Study approximately 50% complete. Contract completion date of Action Plan is 4/30/25; Final Submittal of Approved Plan to FHWA required 6/30/25.	N/A	12/20/2023	6/30/2025
		Consists of: SS4A FHWA Study	Construction Contract: N/A				
		County wide	Construction Engineering: N/A				
#14	Bridge K-19	Bridge Replacement	Design Contract: Finney and Turnipseed	Design plans 90%. Consultant to deliver easement documents and review plans by 9/15/24.	1/15/2025	3/15/2025	7/15/2025
		Consists of:	Construction Contract: TBD				
		179th ST, 0.5M South of US-73 HWY (over Salt Creek)	Construction Engineering: Finney and Turnipseed				