

UPDATED 01.12.2023

	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
1	235th Street	Roadway Construction	Design Contract: Wilson & Co.	Right of way acquisition has been completed. Anticipated utility relocations in 2022.	2022	Spring 2023	12/31/2023
		Consists of:	Construction Contract: TBD				
		235th Street (Hollingsworth to Dempsey)	Construction Engineering: TBD				
2	Bridge A-49	Bridge Replacement	Design Contract: Benesch	Plans are complete. Right of way and easement exhibits have been sent to property owners for easement acquisition. Utility coordination underway by designers.	2024	Spring 2024	10/31/2024
		Consists of:	Construction Contract: TBD				
		Bridge A-49 (211st St. North of Dempsey Road)	Construction Engineering: TBD				
3	Bridge T-34	Bridge Replacement	Design Contract: Benesch	Plans are complete. Right of way and easement exhibits have been sent to property owners for easement acquisition. Utility coordination underway by designers.	2024	Spring 2024	10/31/2024
		Consists of:	Construction Contract: TBD				
		Bridge T-34 (219th St. South of Dempsey Road)	Construction Engineering: TBD				
4	Bridge ST-100	Bridge Replacement	Design Contract: Finney and Turnipseed	KDOT Off System Bridge Grant awarded (80/20 State and Local cost share) Contract coordination underway with KDOT. Field check plans are completed and are on schedule for the bridge's KDOT letting.	2022	2023	2023
		Consists of:	Construction Contract: TBD				
		Bridge ST-100 (Fairmount Road, east of 179th Street)	Construction Engineering: Finney and Turnipseed				
5	Tonganoxie Road	Roadway Construction	Design Contract: MHS	90/10 State and Local Cost Share Grant awarded. Design contract awarded and construction design underway to include improvements of corridor right-of-way, drainage structures and roadway widening. Field check meeting was completed with KDOT.	2022	2022	2023
		Consists of:	Construction Contract: TBD				
		Tonganoxie Road (199th Street to Mitchell Road)	Construction Engineering: MHS				
6	Bridge E-48	Bridge Replacement	Design Contract: Finney and Turnipseed	KDOT Local Bridge Program grant awarded of \$150,000.00. Contract with KDOT has been approved. The survey work is now complete.	2022	2023	2023
		Consists of:	Construction Contract: TBD				
		255th Street North of K192 (Over Dawson Creek)	Construction Engineering: Finney and Turnipseed				
7	Bridge ST-26	Bridge Replacement	Design Contract: Finney and Turnipseed	Design plans are nearly completed.	2022	2023	2023
		Consists of:	Construction Contract: TBD				
		Fairmount Road over Little Stranger Creek	Construction Engineering: Finney and Turnipseed				
8	Bridge HP-36	Bridge Replacement	Design Contract: Finney and Turnipseed	The contract for design was executed. The site survey has been completed and the plans should be available for review in the coming weeks.	2022	2023	2023
		Consists of:	Construction Contract: TBD				
		187th Street over Murray Creek	Construction Engineering: Finney and Turnipseed				
9	Bridge K-19	Bridge Replacement	Design Contract: Finney and Turnipseed	The contract for design was executed.	2022	2024	2024
		Consists of:	Construction Contract: TBD				
		179th Street over Salt Creek	Construction Engineering: Finney and Turnipseed				
	Eastern Gateway Concept Study	A potential connection from K-7 Hwy East to I-435 in MO, crossing the MO River and located generally	Design Contract: TBD	Board approved Phase 2 of the Eastern Gateway Project. Anticipating 6-8 weeks for final completion of the feasibility study.	TBD	TBD	TBD
		South of the Centennial Bridge (K-92) river crossing with potential connections to the City of Lansing and	Construction Contract: TBD				
		potentially Missouri Route 152's interchange with	Construction Engineering: TBD				
		I-435.					

UPDATED 01.12.2023

	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
	COMPLETED						
	Bridge SH-30	Bridge Replacement	Design Contract: Benesch	Construction completed in Summer 2021	Completed	Completed	Completed
		Consists of:	Construction Contract: Dondlinger and Sons Construction				
		Bridge SH-30 (158th Street over Little Kaw Creek)	Construction Engineering: Finney and Turnipseed				
	Sales Tax Project Eisenhower Road	Sales Tax Funded Roadway Construction	Design Contract: Wilson & Company	Construction is substantially complete and roadway is open to traffic.	Completed	Completed	Completed
		Consists of:	Construction Contract: Kings Construction				
		Eisenhower Road from 155th to Tonganoxie Dr (CR#5)	Construction Engineering: MHS				
	Bridge SH-22	Bridge Replacement	Design Contract: Finney and Turnipseed	Construction completed in Fall 2021	Completed	Completed	Completed
		Consists of:	Construction Contract: King Construction Co. of Hesston				
		Bridge SH-22 (206th Street)	Construction Engineering: Finney and Turnipseed				
	Bridge K-45	Bridge Replacement	Design Contract: Norfolk	Construction completed in June 2022	Completed	Completed	Completed
		Consists of:	Construction Contract: Norfolk				
		Bridge K-45 on 187th Street	Construction Engineering: TBD				
	158th Street	Roadway Construction	Design Contract: MHS	KDOT Cost Share awarded \$900,000.00 for construction in 2022. Project awarded to Linaweaver Construction. Paving of the first two lifts is now complete. Work is on track.	Completed	Completed	Completed
		Consists of:	Construction Contract: Linaweaver				
		158th Street (Kansas Ave to K-32 Hwy)	Construction Engineering: MHS				
	Bridge F-46	Bridge Replacement	Design Contract: Benesch	Bridge deck is being poured. The project is on schedule.	Completed	Completed	Completed
		Consists of:	Construction Contract: Dondlinger and Sons Construction				
		Bridge F-46 (166th St. North of 24-40)	Construction Engineering: MHS				
	Bridge E-18	Bridge Replacement	Design Contract: Benesch	The bridge structure is complete. Completing roadway work.	Completed	Completed	Completed
		Consists of:	Construction Contract: Dondlinger and Sons Construction				
		Bridge E-18 (231st Street South of Easton, KS)	Construction Engineering: MHS				
	Bridge HP-19	Bridge Replacement	Design Contract: Wilson	The deck is complete. Railing was poured. Project is on track.	Completed	Completed	Completed
		Consists of:	Construction Contract: Ebert Construction				
		Bridge HP-19 over Stranger Creek on McIntyre Rd	Construction Engineering: Finney and Turnipseed				