

PROJECT STATUS REPORT (UPDATED 5.13.2025)							
	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
#1	Bridge ST-26	Bridge Replacement	Design Contract: Finney and Turnipseed	Notice to Proceed issued 3/31/25. Contract time of 122 Calendar Days, completion anticipated 7/30/25. Pier concrete work is on-going. Project is 18% complete. Base bid is \$1,042,209.	2/26/2025	3/31/2025	7/30/2025
		Consists of:	Construction Contract: Bryan-Ohlmeier Const.				
		Fairmount RD, 0.3M East of 175th ST (over Little Stranger)	Construction Engineering: Finney and Turnipseed				
#2	52C-5250-01 Rt 30 Phase I	Roadway Construction	Design Contract: Wilson & Co.	Project out to bid. CE proposals received, Selection Committee to select 5/14/25. All Federal and State funds have been allocated for the project.	6/9/2025	10/7/2025	10/16/2026
		Consists of:	Construction Contract: TBD				
		235th ST, Hollingsworth RD to Dempsey RD	Construction Engineering: TBD				
#3	52C-5119-01, Tonganoxie Drive HRRR	Roadway Construction	Design Contract: MHS	Project will be tied with 52C-5242-01. Work begins 5/27/25. Project has 140 Working Days. Base Bid is \$767,777.	3/19/2025	5/27/2025	11/1/2025
		Consists of: 2023 KDOT HRRR Improvements	Construction Contract: Lexeco, Inc.				
		Tonganoxie DR, 199th ST to Mitchell RD	Construction Engineering: Kaw Valley				
#4	52C-5242-01, Tonganoxie Drive HRRR	Roadway Construction	Design Contract: SMH	Project will be tied with 52C-5119-01. Work begins 5/27/25. Project has 140 Working Days. Base Bid is \$1,687,218.	3/19/2025	5/27/2025	11/1/2025
		Consists of: 2025 KDOT HRRR Improvements	Construction Contract: Lexeco, Inc.				
		Tonganoxie DR, 187th to 189th	Construction Engineering: Kaw Valley				
#5	SS4A Comprehensive Safety Plan	Study	Design Contract: Kimley Horn	Approved Plan to FHWA required 6/30/25 will be delivered by 5/31/25. Call for federal projects begins 6/26/25. Kimley Horn assisting with Grant Request submittal exhibits.	N/A	12/20/2023	3/12/2025
		Consists of: SS4A FHWA Study	Construction Contract: N/A				
		County wide	Construction Engineering: N/A				
#6	Bridge K-19	Bridge Replacement	Design Contract: Finney and Turnipseed	Bid opening was 3/13/26. BOCC rejected bids due to above Engineer's Estimate. Re-bid scheduled for winter work, more condusive to contractor schedules.	5/15/2025	7/14/25 to 11/17/25	5/1/2026
		Consists of:	Construction Contract: TBD				
		179th ST, 0.5M South of US-73 HWY (over Salt Creek)	Construction Engineering: Finney and Turnipseed				
#7	52C-5269-01, Bridge SH-54	Bridge Replacement	Design Contract: Finney and Turnipseed	Field Check plans approved by KDOT on 2/20/25. Easement acquisitions complete. Utility relocations in process with 9/1/25 anticipated completion date. Project includes Bridge SH-61.	6/26/2025	10/27/2025	4/27/2025
		Consists of:	Construction Contract: TBD				
		Golden RD, 1.1M East of 189th ST (over KS River Trib)	Construction Engineering: TBD				
#8	52C-5269-01, Bridge SH-61	Bridge Replacement	Design Contract: Finney and Turnipseed	Field Check plans approved by KDOT on 2/20/25. Easement acquisitions complete. Utility relocations in process with 9/1/25 anticipated completion date. Project includes Bridge SH-54.	6/26/2025	10/27/2025	4/27/2025
		Consists of:	Construction Contract: TBD				
		Golden RD, 0.01M East of 170th ST (over Unnamed Stream)	Construction Engineering: TBD				
#9	Bridge A-7	Bridge Replacement	Design Contract: TBD	Project is simple beam bridge on H-Pile Abutment Bents. Geotechnica Report bids rejected. PE RFP to be sent out 5/20/25.	8/21/2025	9/22/25 to 11/24/25	2/20/2026
		Consists of:	Construction Contract: TBD				
		Lecompton Road, 0.XM East of 231st Street	Construction Engineering: TBD				