

PROJECT STATUS REPORT (UPDATED 04.04.2024)

	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
#1	Bridge A-49	Bridge Replacement	Design Contract: Benesch	Awaiting COE & DWR permits. Atmos Energy working on relocate, Evergy relocation will be during construction. Notice to Proceed scheduled 6/1/24. Completion estimated 11/1/24.	2/29/2024	4/1/24 & 6/10/24	11/1/2024
		Consists of:	Construction Contract: Ebert Construction				
		211th St, 0.2M North of Dempsey RD (over Unnamed Trib)	Construction Engineering: Finney & Turnipseed				
#2	Bridge A-60	Bridge Replacement	Design Contract: N/A using KDOT Simple Beam	NTP issued 11/22/23. FreeState Electric relocation to be completd 4/8/24. Construction begins 4/15/24. Completion anticipated 6/15/24.	11/9/2023	11/22/2023	6/15/2024
		Consists of:	Construction Contract: Reece Construction Co.				
		215th ST, 0.3M North of Ida RD (over Brush Creek)	Construction Engineering: Finney & Turnipseed				
#4	Culvert HP-29	Culvert Replacement	Design Contract: MHS	All utilities clear except RWD No. 8, currently in work. All easements acquired.	2/27/2024	4/15/2024	11/5/2024
		Consists of: Replacement of Culvert HP-29	Construction Contract: MegaKC				
		Eisenhower RD, east of Bauserman RD	Construction Engineering: Benesch				
#5	Culvert HP-30	Culvert Replacement	Design Contract: MHS	All utilities clear except RWD No. 8, currently in work. All easements acquired.	2/27/2024	4/15/2024	11/5/2024
		Consists of: Replacement of Culvert HP-30	Construction Contract: MegaKC				
		Eisenhower RD, west of 179th ST	Construction Engineering: Benesch				
#6	Bridge HP-36	Bridge Replacement	Design Contract: Finney and Turnipseed	Property acquisition is complete. Utility relocations in planning stage. Field Check plans delivered 4/1/24 in review.	6/4/2024	8/5/2024	12/5/2024
		Consists of:	Construction Contract: TBD				
		187th ST, 0.02M South of Stranger RD (over Murray Creek)	Construction Engineering: Finney and Turnipseed				
#7	Bridge ST-26	Bridge Replacement	Design Contract: Finney and Turnipseed	Design plans 90% complete. Contacted property owners for easement acquisition. Utility relocations in planning stage.	9/10/2024	11/12/2024	4/1/2024
		Consists of:	Construction Contract: TBD				
		Fairmount RD, east of 175th ST (over Little Stranger)	Construction Engineering: Finney and Turnipseed				
#8	Bridge T-34	Bridge Replacement	Design Contract: Benesch	Awaiting COE & DWR permits. FreeState has no place to move will cover and leave in place, all other utilities clear or relocated. NTP scheduled 6/1/24. Completion estimated 11/1/24.	2/29/2024	4/1/24 & 6/10/24	11/1/2024
		Consists of:	Construction Contract: Ebert Construction				
		219th St, South of Kissinger	Construction Engineering: Finney & Turnipseed				
#9	Culvert A-6	Culvert Replacement	Design Contract: MHS	Final seeding and asphalt surfacing repair remains to be completed. All other work is finished.	N/A	2/1/2024	5/1/2024
		Consists of:	Construction Contract: N/A (LVCO Staff)				
		231st St, north of Lecompton RD	Construction Engineering: N/A				
#11	Culvert E-UM4	Culvert Replacement	Design Contract: MHS	Easements procured, culvert material delivered, construction by County staff is scheduled.	N/A	5/13/2024	7/31/2024
		Consists of:	Construction Contract: N/A (LVCO Staff)				
		231st ST, north of Shawnee RD	Construction Engineering: N/A				
#12	Culvert K-17	Culvert Replacement	Design Contract: MHS	Easements procured, utilities clear, culvert material delivered, construction by County staff is scheduled.	N/A	4/22/2024	7/31/2024
		Consists of:	Construction Contract: N/A (LVCO Staff)				
		167th ST, north of Santa Fe Trail RD	Construction Engineering: N/A				
#13	Culvert K-37	Culvert Replacement	Design Contract: MHS	Seeding and asphalt surface repair are only remaining items.	10/26/2023	12/4/2023	4/29/2024
		Consists of: Replacement of Culvert K-37	Construction Contract: Kaaz Construction				
		Logan RD, west of 183rd ST	Construction Engineering: MHS				
#14	Culvert K-46	Culvert Replacement	Design Contract: MHS	Easements procured, utilities clear, culvert material delivered, construction by County staff is scheduled.	N/A	4/1/2024	11/1/2024
		Consists of:	Construction Contract: N/A (LVCO Staff)				
		Mt. Olivet RD, west of 175th St.	Construction Engineering: N/A				
#16	Culvert R-24	Culvert Replacement	Design Contract: MHS	Easements procured, AT&T is only utility to relocate and is on-going, culvert material delivered, construction by County staff is scheduled.	N/A	5/15/2024	7/31/2024
		Consists of: Replacement of Culvert R-24	Construction Contract: N/A (LVCO Staff)				
		Cantrell RD, east of 246th ST	Construction Engineering: N/A				
#17	Culvert SH-63	Bridge Replacement	Design Contract: MHS	Easements procured, utilities clear, NTP is 4/15/24, actual road closure and construction commencement scheduled 7/15/24.	2/27/2024	7/15/2024	11/5/2024
		Consists of:	Construction Contract: MegaKC				
		Golden RD, west of 161st ST	Construction Engineering: Benesch				
#19	Culvert ST-59	Culvert Replacement	Design Contract: MHS	Design & easement procurement complete. NTP issued 12/4/23. Actual road closure and construction to begin 4/15/24.	10/26/2023	4/15/2024	7/1/2024
		Consists of:	Construction Contract: Kaaz Construction				
		206th ST, north of Hemphill RD	Construction Engineering: Benesch				
#20	Culvert ST-60	Culvert Replacement	Design Contract: MHS	Design & easement procurement complete. NTP issued 12/4/23. Actual road closure and construction to begin 4/15/24.	10/26/2023	4/15/2024	7/1/2024
		Consists of:	Construction Contract: Kaaz Construction				
		206th ST, south of Douglas RD	Construction Engineering: Benesch				
#21	Rt 30 Phase I	Roadway Construction	Design Contract: Wilson & Co.	Right of way acquisition has been completed. RWD 9 utility relocations on-going.	Fall, 2023	2023	2024
		Consists of:	Construction Contract: TBD				
		235th ST, Hollingsworth RD to Dempsey RD	Construction Engineering: TBD				

52C-5119-01, Tonganoxie Road (199th to Mitchell)	Roadway Construction	Design Contract: MHS	90/10 State and Local Cost Share Grant awarded. KDOT has a November/2024 letting. Benesch needs to submit PSE plans to KDOT by 3/15/24, ROW acquisition completed, utility relocation complete req'd 6/1/2024.	11/20/24	2/1/2025	11/1/2025
	Consists of: 2023 KDOT HRRR Improvements	Construction Contract: TBD				
	Tonganoxie DR, 199th ST to Mitchell RD	Construction Engineering: TBD				
52C-5242-01, Tonganoxie Road (187th to 189th)	Roadway Construction	Design Contract: SMH	90/10 State and Local Cost Share Grant awarded. KDOT has a 2025 letting but we will try to move up so this project can be bid with the other HRRR Tonganoxie Road project. Field Check with KDOT is 4/11/24.	11/20/24	2/1/2025	11/1/2025
	Consists of: 2025 KDOT HRRR Improvements	Construction Contract: TBD				
	Tonganoxie DR, 187th to 189th	Construction Engineering: TBD				
SS4A Comprehensive Safety Plan	Study	Design Contract: Kimley Horn	Consultant Phase 1 Services are due 6/15/2024. Phase 2 Services consisting of update due 6/15/2025.	N/A	12/20/2023	6/15/2024
	Consists of: SS4A FHWA Study	Construction Contract: N/A				
		Construction Engineering: N/A				
Bridge K-19	Bridge Replacement	Design Contract: Finney and Turnipseed	Design plans 90%. Consultant to deliver easement documents by 4/22/24.	12/12/2024	2/10/2025	6/10/2025
	Consists of:	Construction Contract: TBD				
	179th ST, south of US-73 HWY (over Salt Creek)	Construction Engineering: Finney and Turnipseed				
155th Street	Roadway Construction	Design Contract: TBD			2025	
	Consists of:	Construction Contract: TBD				
	State Ave to	Construction Engineering: TBD				
Bridge SH-54	Bridge Replacement	Design Contract: TBD			2026	
	Consists of:	Construction Contract: TBD				
	Golden RD, east of 189th ST (over KS River Trib)	Construction Engineering: TBD				
Bridge SH-61	Bridge Replacement	Design Contract: TBD			2026	
	Consists of:	Construction Contract: TBD				
	Golden RD, east of 170th ST (over Unnamed Stream)	Construction Engineering: TBD				
Rt 30 Phase II	Roadway Construction	Design Contract: TBD			2026	
	Consists of:	Construction Contract: TBD				
	235th Street, Dempsey RD to 4-H RD	Construction Engineering: TBD				
Bridge HP-51	Bridge Replacement	Design Contract: TBD			2027	
	Consists of:	Construction Contract: TBD				
	183rd ST, Jamison Rd	Construction Engineering: TBD				
Bridge SH-33	Bridge Replacement	Design Contract: TBD			2027	
	Consists of:	Construction Contract: TBD				
	166th ST, north of Cantrell RD (over Little Kaw Cr Trib)	Construction Engineering: TBD				
Rt 30 Phase III	Roadway Construction	Design Contract: TBD			2027	
	Consists of:	Construction Contract: TBD				
	235th Street, 4-H RD to Springdale RD	Construction Engineering: TBD				
Bridge R-50	Bridge Replacement	Design Contract: TBD			2028	
	Consists of:	Construction Contract: TBD				
	Loring RD, west of 214th ST (over Nine Mile Creek)	Construction Engineering: TBD				
1 Roadway Improvement Project	Roadway Construction	Design Contract: TBD			2028	
	Consists of:	Construction Contract: TBD				
		Construction Engineering: TBD				