

UPDATED 09.20.2021

	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
1	Sales Tax Project Eisenhower Road	Sales Tax Funded Roadway Construction Consists of: Eisenhower Road from 155th to Tonganoxie Dr (CR#5)	Design Contract: Wilson & Company Construction Contract: Kings Construction Construction Engineering: MHS	On-going work, road closed between 155th Street and 20th Street for storm structure and roadway construction.	Completed	03.01.21	12/31/2021
2	235th Street	Roadway Construction Consists of: 235th Street (Hollingsworth to Dempsey)	Design Contract: Wilson & Co. Construction Contract: TBD Construction Engineering: TBD	Easement acquisition proerty offers have been delivered.	2022	Spring 2023	12/31/2023
3	158th Street	Roadway Construction Consists of: 158th Street (Kansas Ave to K-32 Hwy)	Design Contract: MHS Construction Contract: TBD Construction Engineering: MHS	Design updates required. KDOT Cost Share awarded \$900,000.00 for construction in 2022. Project agreement has been signed and returned to KDOT for their execution.	2021	Summer/Fall 2021	12/31/2022
4	Bridge A-49	Bridge Replacement Consists of: Bridge A-49 (211st St. North of Dempsey Road)	Design Contract: Benesch Construction Contract: TBD Construction Engineering: TBD	Staff review of the plans are complete. Right of way and easement exhibits have been requested so we can start the acquisition process.	2024	Spring 2024	10/31/2024
5	Bridge E-18	Bridge Replacement Consists of: Bridge E-18 (231st Street South of Easton, KS)	Design Contract: Benesch Construction Contract: TBD Construction Engineering: TBD	Final plans are being developed.	2025	Spring 2025	12/31/2025
6	Bridge F-46	Bridge Replacement Consists of: Bridge F-46 (166th St. North of 24-40)	Design Contract: Benesch Construction Contract: TBD Construction Engineering: TBD	Comments were sent to Benesch and we are awaiting the final set. Right of way and easement exhibits have been requested so we can start the acquisition process.	2023	Spring 2023	10/31/2023
7	Bridge HP-19	Bridge Replacement Consists of: Bridge HP-19 over Stranger Creek on McIntyre Rd	Design Contract: Wilson Construction Contract: TBD Construction Engineering: TBD	All necessary easements are required. Double checking that all utilities are cleared for the project. Plans are completed.	2021	Spring 2022	12/31/2022
8	Bridge SH-22	Bridge Replacement Consists of: Bridge SH-22 (206th Street)	Design Contract: Finney and Turnipseed Construction Contract: King Construction Co. of Hesston Construction Engineering: Finney and Turnipseed	Deck pour was completed on 8/31/21 and the concrete is now in its 21 day during period.	Completed	5/17/2021	11/15/2021
9	Bridge T-34	Bridge Replacement Consists of: Bridge T-34 (219th St. South of Dempsey Road)	Design Contract: Benesch Construction Contract: TBD Construction Engineering: TBD	Final review of the plans are underway.	2024	Spring 2024	10/31/2024
10	Bridge K-45	Bridge Replacement Consists of: Bridge K-45 on 187th Street	Design Contract: Norfolk Construction Contract: Norfolk Construction Engineering: TBD	Norfolk intends to start in October, 2021. Watershed Institute 50/50 grant cost share. FreeState Electric is planning their pole relocation.	Completed	Fall 2021	Spring 2022
	Eastern Gateway Concept Study	A potential connection from K-7 Hwy East to I-435 in MO, crossing the MO River and located generally South of the Centennial Bridge (K-92) river crossing with potential connections to the City of Lansing and potentially Missouri Route 152's interchange with I-435.	Design Contract: TBD Construction Contract: TBD Construction Engineering: TBD	Board approved Phase 2 of the Eastern Gateway Project. Anticipating 6-8 weeks for final completion of the feasibility study.	TBD	TBD	TBD

Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
COMPLETED						
Dust Abatement Group 2	Contractor installed asphalt surfacing project.	Design Contract: Schlager & Associates	Initial paving completed.	Completed		Completed in 2020
	Consists of:	Construction Contract: McAnany Construction				
	Leavenworth Rd (179th -187th)	Construction Engineering: Schlager & Associates				
	171st (Parallel to Leavenworth)					
	163rd (Leavenworth to Hollingsworth)					
	Donahoo (155th to 167th)					
	178th (Highview to Hatchell)					
174th (State to Evans)						
Dust Abatement Group 3	Contractor installed asphalt surfacing project.	Design Contract: Schlager & Associates	Completed	Completed		Completed in 2020
	Consists of:	Construction Contract: Bettis Asphalt				
	Parallel (Hickory - 199th)	Construction Engineering: Schlager & Associates				
	Leavenworth Road (219th, 223rd, Leav. Rd, Mitchell)					
	251st (Parallel to K-16)					
	214th (Kansas - Evans)					
	219th (Leavenworth to Kissinger 60' ROW existing)					
(Donahoo to Hollingsworth and Hollingsworth to Kissinger)						
Dust Abatement Group 4	Contractor installed asphalt surfacing project.	Design Contract: Schlager & Associates	Initial paving completed.	Completed		Completed in 2020
	Consists of:	Construction Contract: McAnany Construction				
	Woodend (222nd - 24/40)	Construction Engineering: Schlager & Associates				
	Dehoff (246th - 252nd)					
	Loring (222nd - 238th)					
	Golden (206th - 222nd)					
	214th (Golden - K-32)					
246th (Alexander to K-32)						
Dust Abatement Group 5	Contractor installed asphalt surfacing project.	Design Contract: Schlager & Associates	Initial paving completed.	Completed		Completed in 2020
	Consists of:	Construction Contract: McAnany Construction				
	Stranger Rd (203rd - Jarbalo)	Construction Engineering: Schlager & Associates				
	McIntyre East (159th - 170th)					
	219th (Dempsey - McIntyre)					
	McIntyre West (211th - 219th)					
	Michaels (Richmond West 1 mile)					
163rd (McIntyre North 1,000 ft)						
Dust Abatement Group 7	Contractor installed asphalt surfacing project.	Design Contract: Schlager & Associates	Initial paving completed.	Completed		Completed in 2020
	Consists of:	Construction Contract: McAnany Construction				
	McPhearson Road	Construction Engineering: Schlager & Associates				
	Kelly Road					
119th (Hwy 5)						
Sales Tax Project 147th Street	Sales Tax Funded Roadway Construction	Design Contract: Affinis Corp	Roadway Complete	Completed		Completed in 2019
	Consists of:	Construction Contract: Kings Construction				
	147th Street (Parallel to Fairmount)	Construction Engineering: MHS				

UPDATED 09.20.2021

	Project Name	Project Description	Awarded Contracts	Project Status	Anticipated Bid Letting	Early/Latest Start Date	Anticipated completion
	Sales Tax Project McIntyre Road	Sales Tax Funded Roadway Construction	Design Contract: BHC Rhodes	Roadway construction complete. Spring seeding required	Completed		Completed in 2020
		Consists of:	Construction Contract: Linaweaver				
		McIntyre Road - KS 7 to KS 5	Construction Engineering: Benesch				
	178th Street	Roadway Construction	Design Contract: Napier Engineering	Design complete Final walkthrough has been completed. Seeding was complete and the punch list items were addressed.	Completed		Completed in 2020
		Consists of:	Construction Contract: Linaweaver Construction				
		178th Street (Evans to Kansas)	Construction Engineering: TBD				
	County Route 1	Hot Recycle In-Place	Design Contract: BHC Rhodes	Project completed	Completed		Completed in 2019
		Consists of:	Construction Contract: Cutler Repaving				
		Route 1	Construction Engineering: MHS				
	Bridge E-58	Bridge Replacement	Design Contract: GBA	Bridge closed February 2019. Paving is scheduled for Monday 11/9	Completed		Completed in 2020
		Consists of:	Construction Contract: A.M. Cohron & Son, Inc.				
		Bridge E-58 on Millwood Road over Stranger Creek	Construction Engineering: MHS				
	Bridge SH-30	Bridge Replacement	Design Contract: Benesch	Steel piles are complete. Sheet pile work and setting the deck beams is ongoing.	Completed		Completed in 2021
		Consists of:	Construction Contract: Dondlinger and Sons Construction				
		Bridge SH-30 (158th Street over Little Kaw Creek)	Construction Engineering: Finney and Turnipseed				